

OHKAY OWINGEH PLANNING DEPARTMENT
CAPITAL PROJECTS
2021-2022

PROJECT	FUNDING	PROJECT STATUS UPDATE
Hwy 74/PoPay Avenue Intersection Improvements Construct	\$600k funded in 2020 to complete design (NMDOT). Design is at 90%- Bohannon Huston Funded \$1,052,575-2021 TIF and \$500,000 NMDOT for Construction	Design is 90% Complete Construction at the intersection will begin in February 2022
Storm/Surface Water Control	Funded \$230,000 by USACE in 2017 to complete the study and planning phase Funded \$150k from NM State Legislature- Preliminary Design Funded \$1M in 2019 Capital Outlay for Design/Construction- Final Design of two critical areas underway (Fish Pond & a portion of the Tsigo Bugeh Apartments).	Final Design of two critical areas underway (Fish Pond & a portion of the Tsigo Bugeh Apartments). Construction to begin in May 2022
Outdoor Rec Facility	\$112,000 – Funded by 2015 NM State Legislature-Capital Outlay Design 100% completed in 2016. \$810,059-Funded by 2019 Capital Outlay for construction. \$500,000 Funded by 2021 Capital Outlay for construction \$5.624,057 funded through ARPA	Mass grading, irrigation system, electrical conduit and perimeter fencing have been complete. The project is fully funded and will be under construction for the next two years.
Head Start/Early HS	\$53,476 funded by Indian Affairs for Planning in 2021 (closed) \$66,524 – funded by Office of HS for Phase II Planning (pending)	After the planning phase is completed, OOHS will seek funding for design and construction
Education Complex-Community/Wellness Center	\$155,000 – Funded by 2015 TIF Grant application. \$3,849,951 funded by ARPA to complete construction	The design is complete; construction will begin in 2022
Wastewater Treatment Facility	\$103,750 – Funded by 2014 Capital Outlay \$150,000 – Funded by 2014 TIF Grant Application Planning Phase 100% Complete- (Preliminary Engineering Report) \$1,338,280 funded by 2020 TIF (construction) USDA for design/construct \$1,250,000 – 2021 NM Legislature \$961,720 funded through ARPA for construction	Design is underway by Wilson & Company. Construction of the new facility will begin in 2022